



City of Patterson  
Department of Engineering  
1 Plaza  
P.O. Box 667  
Patterson, CA 95363  
Phone (209) 895-8060 Fax (209) 895-8069

## Measure L

---

City Name: City of Patterson

---

Project Name: Citywide Sidewalk Replacement Project 2016-C-005

---

Date: 10/31/2022

---

Revenue		Expenses	
City Funds	161,270	Project Budget	188,646
Federal Funds		Encumbered	
State Funds		Expended - Measure L	27,376
Measure L Funds	27,376	Expended - other	161,270
Other Funds			
<b>Total</b>	<b>188,646</b>	Available	-

Revenue and Expense include all aspects of the project that use Measure L Funds. Construction only included. All expenses shown for entire project as of 10/25/22. No further costs will be expended for this project. Project is complete.

Completion Date: June 19, 2018

---

Phase: Project Complete

---

### Overall Project Details:

---

Sidewalks in many areas of the Walker Ranch, Patterson Gardens, and Sutter Point were damaged by lifted tree roots or sunk because of clay liquefaction, which made them a tripping hazard. Therefore, broken sidewalks, picnic & play areas in the parks and a basketball court at Sungiant Park were replaced. Additionally, picnic tables were modified to accommodate wheelchair access and comply with ADA requirements.

### Project Status:

---

This project went out to bid for construction on January 25 and February 1 of 2018. Construction was awarded on March 7, 2018. Costs shown are for construction only. Construction is complete. The project went to City Council on June 19, 2018 for approval of completion and was accepted as complete.

Add photos/renderings: Sidewalk replacement locations

