



City of Patterson
Department of Engineering
1 Plaza
P.O. Box 667
Patterson, CA 95363
Phone (209) 895-8060 Fax (209) 895-8069

Measure L

City Name: City of Patterson

Project Name: Slurry Seal Project 2018-C-003

Date: 10/31/2022

Revenue		Expenses	
City Funds	79,449	Project Budget	309,556
Federal Funds		Encumbered	
State Funds		Expended - Measure L	230,107
Measure L Funds	230,107	Expended - Other	79,449
Other Funds			
Total	309,556	Available	-

Revenue and Expense include all aspects of the project that use Measure L Funds. Construction and Construction Management are included. All expenses shown for entire project as of 10/25/22. No further costs will be expended for this project. Project is complete.

Phase: Project Completed

Overall Project Details:

The 2018-2019 Slurry Seal Project involved various residential streets in neighborhoods southeast of Sperry and Ward Ave., northeast of Hartley Street and East Las Palmas Avenue, and M Street from Ward Ave. to Highway 33. The streets that were slurry sealed were selected based on the condition of the pavement identified by the City's Pavement Management Program, 2013. This is a preventative maintenance measure that is meant to extend the life of the existing pavement in an effort to improving the City's pavement conditions.

Project Status:

Project was awarded for Construction at the October 16, 2018 City Council meeting. Construction is complete. The project was taken to City Council on July 16, 2019 and accepted as complete. The project is complete, and the one-year warranty period has also been completed.

Add Photos/renderings:

