



City of Patterson
 Department of Engineering
 1 Plaza
 P.O. Box 667
 Patterson, CA 95363
 Phone (209) 895-8060 Fax (209) 895-8069

Measure L

City Name: City of Patterson

Project Name: Pedestrian Controlled Crosswalk Safety Project 2022-C-001

Date: 10/23/2023

Revenue		Expenses	
City Funds	47,804	Project Budget	956,085
Federal Funds		Encumbered	
State Funds		Expended - Measure L	48,531
Measure L Funds	908,281	Expended - City Funds	2,554
Other Funds			
Total	956,085	Available	904,999

Expenses are shown above for advertisement and design. All expenses shown as of 10/23/23.

Estimated Completion Date: December 31, 2024

Phase: Design Phase

Overall Project Details:

Two busy intersections in the center of Patterson currently have insufficiently safe pedestrian crossings. The proposed project will install one new pedestrian crosswalk, and upgrade another existing crosswalk with new pedestrian safety elements. The existing crosswalk on Sperry Ave/9th Street will be upgraded with mast arms, pedestrian activated crosswalk flashers, new paint striping, and ADA ramps, making the crosswalk more visible to drivers and safer for pedestrians. A new crosswalk will be constructed on Ward Ave/Mackilhaffy Dr with pedestrian activated crosswalk flashers. Expected benefits include safer access to StanRTA facilities and an increase in walking trips by residents of the surrounding Disadvantaged Community to nearby schools, grocery stores, health care centers, active recreation centers, and employment centers.



Project Status:

The City of Patterson sent back the signed MOU to StanCOG. MOU is fully executed. A request for proposals for design services was prepared and advertised in October 2022. Proposals were evaluated with Bellecci &

Associates rated the highest. After successful negotiations between the City and Bellecci, the design contract was awarded on December 21, 2022 at the City Council Meeting. The kickoff meeting was scheduled on January 25, 2023, and Bellecci has proceeded with the project scope and topo survey. The design plans are currently at 65%.

Proposed Improvements

	
<p>Existing flashing yellow turn signal fails to fixate on pedestrians crossing to their left and right.</p>	
<p>Location: Intersection of Sperry Avenue & 9th Street</p>	<p>CITY OF PATTERSON PICTURE - 1</p> 

	
<p>No pedestrian traffic signals and crosswalks. Pedestrians don't have an easy, convenient place to cross and motorists fail to stop and yield.</p>	
<p>Location: Intersection of Ward Avenue & Mackilhaffy Drive</p>	<p>CITY OF PATTERSON PICTURE - 2</p> 